

PROGRAM FINANCIAL SUMMARY LEVEL 1

Bond Measure E

Beverly Hills Unifed School District		BUDGETED		ENCUMBERED				PROJECTED				EXPENDED		
	Α	В	С	D	E	F	G	Н	I	J	K	١	М	
Measure "E" Recap / Summary	Original Budget	Approved Adjustments	Adjusted Budget	Original Contract Amount	Approved Change Orders	Encumbered to Date	Encumbered (Over)/Under Budget	Current Projected	Future Projected	Total Projected	Projected (Over)/Under Budget	Payments to Date (Spent)	Expended (Over)/Under Encumbered	
Measure "E" Grand Totals	300,057,000	(13,000)	300,044,001	18,147,619	816,160	18,963,778	281,080,223	301,881,591	0	301,881,591	(1,837,591)	9,285,632	290,758,369	

Measure "E" Bond Sale Recap / Summary								
Series A Bond Sale - 2009	72,044,664.00							
Bond Sale 2009 - June 30, 2009 - Expenditures	-3,913,324.45							
June 30, 2009 Balance	68,131,339.55							
July 1, 2009 - June 30, 2010 - Expenditures	-4,136,179.91							
June 30, 2010 Balance	63,995,159.64							
July 1, 2010 - To Date - Expenditures	-9,285,631.7400							
Series A Remaining Balance	\$54,709,527.90							

Job No.: 1438 1 of 2 Report Date: 3/26/2012

Beverly Hills Unifed School District	T	BUDGETED			ENCU	MBERED			PROJ	ECTED		EXPENDED		COMMENTS / ACTION	
	A Approved Budget	B Approved Adjustments	C Adjusted Budget	D P.O. / Contract Amt	E Approved Change Orders	F Encumbered to Date	G Encumbered (Over)/Under Budget	H Current Projected	I Future Projected	J Total Projected	K Projected (Over)/Under Budget	L Paid-To-Date	M Expended (Over)/Under Encumbered		
			[A + B]			[D + E]	[C - F]			[H + I]	[C - J]		[F - L]		
Facilities & Planning 34,000,00															
Soft Cost	8,163,207	(13,000)	8,150,207	5,969,333	141,962		2,038,913	8,852,929	0	0,000,000	(702,722)	5,226,671	2,923,536		
Construction Cost	1,845	0	1,845	15,130	0	15,130	(13,285)	15,130	0	15,130	(13,285)	15,130			
Project Contingency	794,218	0	794,218	0	0	0	794,218	794,218	0	794,218	0	0	794,218		
Construction Contingency	0	0	0	0	0	ű	0	0	0	_	0	0	0		
Project Surplus	0	91,702	91,702	0	0	0	91,702	91,702	0	0.,.02	0	0	91,702		
Interest Income	1,479,462	0	1,479,462	0	0	0	1,479,462	1,479,462	0	1,479,462	0	0	1,479,462		
CAMPUS TOT		78,702	10,517,434	5,984,463	141,962	6,126,425	4,391,010	11,233,441	0	11,233,441	(716,007)	5,241,801	5,275,633		
District Office Part of Alt El			_	_	_	-		-				_	_		
Soft Cost	10,000	(10,000)	0	0	0	0	0	0	0	ŭ	0	0	0		
Construction Cost	264,792	(3,518)	261,274	257,294	3,982		(2)	261,276	0	261,276	(2)	261,276	(2)		
Project Contingency	25,729	(25,729)	0	0	0	0	0	0	0	•	0	0	0		
Construction Contingency	25,729	(25,729)	0	0	0	0	0	0	0		0	0	0		
CAMPUS TOT		(64,976)	261,274	257,294	3,982	261,276	(2)	261,276	0	261,276	(2)	261,276	(2)		
Beverly Hills High School 122,000,00		4.500.000	45 405 700	047.000	020.055	4.450.044	42.055.440	45 004 444	0	45 004 444	(570.050)	502.000	44.040.000		
Soft Cost Construction Cost	13,905,783 92,716,414	1,500,000 6,000	15,405,783 92,722,414	817,986 11,356	632,655	1,450,641 11,356	13,955,142 92,711,058	15,984,141 92,725,356	0	12,221,111	(578,358)	593,090 11,356	14,812,693 92,711,058		
Project Contingency	7,416,267	(1,506,000)	5,910,267	11,550	0		5,910,267	5,910,267	0		(2,942)	11,550	5,910,267		
Construction Contingency	8,540,000	(1,000,000)	8,540,000	0	0	0	8,540,000	8,540,000	0		0	0	8,540,000		
		0		829,342	632,655	1,461,997		123,159,764	0		(581,300)	604,446			
CAMPUS TOT Beverly Vista School 17,000,00		0	122,578,464	829,342	632,655	1,461,997	121,116,467	123,159,764	0	123,159,764	(581,300)	604,446	121,974,018		
Soft Cost	3,147,888	0	3,147,888	1,269,693	0	1,269,693	1,878,195	3,213,258	0	3,213,258	(65,370)	392,741	2,755,147		
Construction Cost	11,543,121	(7,360)	11,535,761	166,674	7,560		11,361,526	11,550,700	0		(14,939)	174,235	11,361,526		1
Project Contingency	1,022,721	(9,683)	1,013,038	0	0	0	1,013,038	1,013,038	0	,,,,,,,	0	0	1,013,038		
Construction Contingency	1,039,628	(9,683)	1,029,945	0	0	0	1,029,945	1,029,945	0		0	0	1,029,945		
CAMPUS TOT		(26,726)	16,726,632	1,436,367	7,560	1,443,927	15,282,705	16,806,941	0		(80,309)	566,976	16,159,656		
El Rodeo School 46,000,00		(20,120)	10,120,002	1,100,001	.,000	1,110,027	10,202,100	10,000,011		10,000,011	(30,300)	555,515	10,100,000		
Soft Cost	9,193,260	0	9,193,260	3,094,174	0	3,094,174	6,099,086	9,298,384	0	9,298,384	(105,124)	897,407	8,295,853		
Construction Cost	30,633,372	0	30,633,372	0	0	0	30,633,372	30,633,372	0	30,633,372	0	0	30,633,372		
Project Contingency	2,786,464	0	2,786,464	0	0	0	2,786,464	2,786,464	0	2,786,464	0	0	2,786,464		
Construction Contingency	2,606,337	0	2,606,337	0	0	0	2,606,337	2,606,337	0	2,606,337	0	0	2,606,337		
CAMPUS TOT	AL 45,219,433	0	45,219,433	3,094,174	0	3,094,174	42,125,259	45,324,557	0	45,324,557	(105,124)	897,407	44,322,026		
Hawthorne School 45,000,00															
Soft Cost	8,385,888	7,000	8,392,888	3,060,041	0	3,060,041	5,332,847	8,400,515	0	8,400,515	(7,627)	806,437	7,586,451		
Construction Cost	31,012,933	0	31,012,933	0	0	0	31,012,933	31,012,933	0	31,012,933	0	0	31,012,933		
Project Contingency	2,659,997	(7,000)	2,652,997	0	0	0	2,652,997	2,652,997	0	2,652,997	0	0	2,652,997		
Construction Contingency	2,885,214	0	2,885,214	0	0	0	2,885,214	2,885,214	0	2,885,214	0	0	2,885,214		
CAMPUS TOT	AL 44,944,032	0	44,944,032	3,060,041	0	3,060,041	41,883,991	44,951,659	0	44,951,659	(7,627)	806,437	44,137,595		
Horace Mann School 60,000,00	0														
Soft Cost	12,068,083	25,000	12,093,083	3,274,701	30,000	3,304,701	8,788,382	12,379,379	0	12,379,379	(286,296)	748,347	11,344,736		
Construction Cost	41,530,074	0	41,530,074	181,237	0	181,237	41,348,837	41,591,000	0	41,591,000	(60,926)	149,941	41,380,133		
Project Contingency	3,674,127	(25,000)	3,649,127	0	0	0	3,649,127	3,649,127	0	0,0.0,	0	0	3,649,127	<u> </u>	
Construction Contingency	2,494,447	0	2,494,447	0	0	0	2,494,447	2,494,447	0	2,494,447	0	0	2,494,447		
CAMPUS TOT		0	59,766,731	3,455,938	30,000	3,485,938	56,280,793	60,113,953	0	60,113,953	(347,222)	898,289	58,868,442		
Alternative Ed / Adult School 10,000,00															
Soft Cost	30,000	0	30,000	30,000	0	30,000	0	30,000	0	30,000	0	9,000	21,000		
CAMPUS TOT		0	30,000	30,000	0	30,000	0	30,000	0	30,000	0	9,000			
PROGRAM TOTA	AL 300,057,000	(13,000)	300,044,001	18,147,619	816,160	18,963,778	281,080,223	301,881,591	0	301,881,591	(1,837,591)	9,285,632	290,758,369		

Project: Beverly Hills Unified School District PROGRAM FINANCIAL SUMMARY - LEVEL 1 2 of 2

Job No.: 1438